



## Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/02/2024 – 09/06/2024

### Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

### Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Avenue and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Avenue will be present.
- The angled parking stalls along Wenatchee Avenue will be closed for Tuesday, September 3rd and Wednesday, September 4th. These closures will be in effect from 6:00 a.m. to 5:00 p.m., each day.

### On-site Activities:

- Strip formwork for the concrete stem walls grids 1 through 4.
- Set formwork for the concrete stem walls grids 4 through 6.
- Install reinforcing, anchor bolts, and embeds in the concrete stem walls.
- Install plumbing, electrical, and mechanical components within the concrete stem walls.

### Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.

### Utility Outages:

Utility	Date(s)	Time Out	Time In	Duration	Effected Area
None					

### Additional Information:

- The project site will be closed on Monday, September 2nd.



## Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/09/2024 – 09/13/2024

### Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

### Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Avenue and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Avenue will be present.
- The angled parking stalls along Wenatchee Avenue will be closed for Tuesday, September 10th and Wednesday, September 11th. These closures will be in effect from 6:00 a.m. to 5:00 p.m., each day.

### On-site Activities:

- Set formwork for the concrete stem walls grids 4 through 6.
- Install reinforcing, anchor bolts, and embeds in the concrete stem walls.
- Install plumbing, electrical, and mechanical components within the concrete stem walls.

### Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.

### Utility Outages:

Utility	Date(s)	Time Out	Time In	Duration	Effected Area
None					



## Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/16/2024 – 09/20/2024

### Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

### Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Avenue and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Avenue will be present.
- The angled parking stalls along Wenatchee Avenue will be closed for Tuesday, September 17th and Thursday, September 19th. These closures will be in effect from 6:00 a.m. to 5:00 p.m., each day.

### On-site Activities:

- Place concrete at the elevator pit.
- Place concrete for walls GL 4-6
- Strip formwork for the concrete stem walls grids 4 through 6.

### Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.

### Utility Outages:

Utility	Date(s)	Time Out	Time In	Duration	Effectuated Area
None					



## Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/23/2024 – 09/27/2024

### Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

### Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Avenue and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Avenue will be present.

### On-site Activities:

- Applying damp proofing and waterproofing to stem walls.
- Installing footing drains.
- Partial backfill work at step footings.
- Forming step footings and second-level footings.
- Preparing the site for subgrade installation.
- Excavating for underground plumbing systems.
- Installing underground plumbing.

### Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.

### Utility Outages:

Utility	Date(s)	Time Out	Time In	Duration	Effected Area
None					



## Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 09/30/2024 – 10/04/2024

### Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

### Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Ave and N Columbia Ave will be present.

### On-site Activities:

- **Loading Dock Footings:** Rebar installation, inspections, and concrete work by various contractors, including Absher, Rudnick, and CMC.
- **Stem Walls:** Waterproofing by Inland.
- **Elevator Pit Walls:** Forming, placing concrete, and stripping formwork by Absher.
- **Level 2 Foundation:** Excavation and footing installations by Rudnick and Absher with Geotech oversight by Nelson Geotechnical.
- **Interior Slab/MEP:** Subgrade prep and MEP work by Rudnick, Mackin & Little, and Energized Electric.

### Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.

### Utility Outages:

Utility	Date(s)	Time Out	Time In	Duration	Effected Area
None					