



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 10/07/2024 – 10/11/2024

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Ave and N Columbia Ave will be present.
- The angled parking stalls along Wenatchee Avenue will be closed Monday October 7th through Monday October 9th. The closure will be in effect from 6:00 a.m. to 5:00 p.m.

On-site Activities:

- **Spread/Continuous Footings:**
 - Rebar inspections.
- **Stem Walls:**
 - Form, reinforce, and place loading dock walls.
- **Interior Slab/MEP:**
 - Inspection of SOG rebar.
- **L1 Structure:**
 - Precast beam delivery and setting of precast beams.
 - Hollowcore plank delivery and setting of hollowcore planks.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.

Utility Outages:

Utility	Date(s)	Time Out	Time In	Duration	Effected Area
None					



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 10/14/2024 – 10/18/2024

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Ave and N Columbia Ave will be present.

On-site Activities:

- **Spread/Continuous Footings:**
 - Install smooth dowels into existing footings
- **Loading Dock Walls:**
 - Place and strip formwork at the loading dock walls.
 - Dampproofing/waterproofing at concrete walls.
- **Level 2 Foundation:**
 - Form step footings at level 2 footings.
- **Interior Slab/MEP:**
 - SOG rebar.
 - Place SOG

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.

Utility Outages:

Utility	Date(s)	Time Out	Time In	Duration	Effected Area
None					



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 10/21/2024 – 10/25/2024

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Ave and N Columbia Ave will be present.
- The angles parking stalls along Wenatchee Avenue will be closed Monday October 21st. The closure will be in effect from 6:00am to 5:00pm.

On-site Activities:

- **Interior Slab:**
 - Pour SOG
- **L1 Structure:**
 - Mobilize crane.
 - Erect Level 1 column sand beams.

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.

Utility Outages:

Utility	Date(s)	Time Out	Time In	Duration	Effected Area
None					



Wenatchee Convention Center Expansion – Weekly Construction Newsletter

Week of: 10/28/2024 – 11/01/2024

Safety:

- Construction teams will be seen in hard hats and high visibility vests (PPE).
- Site security fencing is installed to protect and clearly define the construction area.

Traffic and Pedestrian Flow:

- 1st Street between N Wenatchee Ave and N Columbia Street is closed.
- Additional truck traffic along N Wenatchee Ave and N Columbia Ave will be present.

On-site Activities:

- **Loading Dock:**
 - Modify existing roof drain
- **Level 2 Foundation:**
 - Form step footings and Level 2 footings
 - Install rebar for step and Level 2 footings
 - Complete special and city inspections for footing rebar
- **Level 1 Structure:**
 - Form edge/under slab for the 2nd floor
 - Complete SOHC rebar and inspections (Special & City)
 - Place grout at Level 2 hollowcore
 - Miscellaneous metals and structural steel detailing
 - Build Level 1 CMU wall

Closures and Access:

- A portion of the service lot at the Convention Center will be closed and fenced off for a construction laydown area.
- The northeast corner of the public parking lot east of the Convention Center will be fenced off for a construction laydown area.
- Parking stalls in the public lot north of the convention center will be temporarily closed for material transport. These areas will be marked with traffic cones and caution tape.